	WIFA PSWID Funding Program FY18 thru FY22													
				F	iscal Year to	Date Thru J	lune 2022	1	I	1		ı	1	
						30-Jun-21		Nov-21						
								MODIFIED						
						REMAINING	9/17/2021	REMAINING		REMAINING		REMAINING		REMAINING
	Uses by Budget Item			BUDGET		BALANCE	Disburst 39	BALANCE	Disburst 40	BALANCE	Disburst 41	BALANCE	Disburst 42	BALANCE
	Design & Engineering			\$900,000.00		\$6,291.75	\$5,564.00	\$19,727.75	\$6,437.00	\$13,290.75		\$13,290.75		\$13,290.75
	Construction/Installation/Improvement			\$6,500,000.00		\$935,890.02		\$891,890.02		\$891,890.02		\$891,890.02		\$891,890.02
	Inspection & Construction Management			\$600,000.00		\$11,767.65	\$7,601.60	\$29,166.05	\$12,175.20	\$16,990.85		\$16,990.85		\$16,990.85
	Other			\$0.00										
	Total Budget			\$8,000,000.00		\$953,949.42	\$13,165.60	\$940,783.82	\$18,612.20	\$922,171.62	\$0.00	\$922,171.62	\$0.00	\$922,171.62
PROJECT NUMBER	PSWID CIP PROGRAM FY18 THRU FY22 PROJECT NAME	TYPE	PHASE	Approved Project Cost	Costs to Date	REMAINING BALANCE	9/17/2021 Disburst 39	REMAINING BALANCE	Disburst 40	REMAINING BALANCE	Disburst 41	REMAINING BALANCE	Disburst 42	REMAINING BALANCE
		D'			\$400 F00 00		DISDUIST 39				DISDUIST 41		DISDUIST 42	
	Circle Drive Waterline Replacement - Completed	Pipe	1	\$196,536.90				\$0.00		\$0.00		\$0.00		\$0.00
	Pine Creek 4" Waterline Replace - Completed	Pipe	2.1	\$146,185.08				\$60.00		\$0.00		\$0.00		\$0.00
	Pinewood Haven/Rim Vista Waterline Replacement -Completed	Pipe	2.1	\$889,430.44				\$0.00		\$0.00		\$0.00		\$0.00
	Cool Pines Phase B & C	Pipe	2.2	\$711,955.13		\$618,040.79		\$618,040.79		\$618,040.79		\$618,040.79		\$618,040.79
920283-18-07	Strawberry Ranch 2 & Strawberry Knolls 2 - Completed	Pipe	2.2	\$1,049,411.32	\$1,049,411.32	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-17	State Route 87 Bradshaw to MR Well Site Waterline-Adjusted for Lo	Pipe	1	\$535,896.12	\$535,896.12	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-18	Juniper-Tanner Ralls/Fossil Creek-Wagon Wheel Waterline	Pipe	1	\$444,390.37	\$444,390.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-19	Strawberry Knolls 1	Pipe	1	\$529,720.36	\$529,720.36	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-21	Install 3,240 Radio Read Meters	Meters	1	\$856,591.37	\$856,591.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-36	Pine Creek 2 Waterline Replacement	Pipe	1	\$271,407.90	\$0.00	\$271,407.90	\$5,564.00	\$265,843.90	\$6,437.00	\$259,406.90		\$259,406.90		\$259,406.90
	Waterline Projects Total			\$5,631,524.99	\$4,742,076.30	\$889,448.69	\$5,564.00	\$883,944.69	\$6,437.00	\$877,447.69	\$0.00	\$877,447.69		\$877,447.69
920283-18-01	Strawberry View 1 Tank Replacement 20K - Completed	Tank	1	\$315,802.50	\$315,802.50	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-13	Canyon Tanks 1 & 2 Replacements - Completed	Tank	2	\$994,078.69	\$994,078.69	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-16	Portal 2/Portal 3 Tank Rehabilitations 100K & Site Work - Completed	Tank	2	\$893,675.94	\$893,675.94	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
	Tank Projects Total			\$2,203,557.13	\$2,203,557.13	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00		\$0.00
	Program & Construction Management			\$124,917.88	\$60,417.05	\$64,500.73	\$7,601.60	\$56,899.13	\$12,175.20	\$44,723.93		\$44,723.93		\$44,723.93
	Aerial Photo's of Entire District			\$40,000.00	\$40,000.00	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Ţ., 0000	722,000.10	Ţ:=,:: 5:20	Ţ : .,. 25.50		÷ : :,: 20.00		Ţ : :,: 25:30
	- 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.			\$164,917.88										
				ψιστ,σι1.00	ψ100,417.03						1			
	TOTAL FUNDED PROJECTS					\$953,949.42	\$13,165.60	\$940,783.82	¢10 610 00	\$922,171.62	\$0.00	\$922,171.62	\$0.00	\$922,171.62
	TOTAL FUNDED PROJECTS					φ 9 33,949.42	\$13,100.0U	φ 94 υ,/83.82	⊅10,01∠.20	φυ22,1/1.02	\$0.00	φ 9 22,171.62	\$0.00	\$322,171.02
				\$8,000,000,00	\$7,046,050.48	\$953 949 22	\$13,165.60	\$940,783.72		0000 171		*****		0000 171 55
				ψυ,υσυ,υσυ.00	Ψ1,040,030.40	9900,949.32	φ10,100.00	ψ3 -1 0,103.12		\$922,171.62		\$922,171.62	<u> </u>	\$922,171.62
					<u> </u>					<u> </u>				