| 4 | | | | WI | FA PSWID Fu | nding Progra | m FY18 thru | ı FY22 | | | | | | | |
|-------------------|---|--------|-------|------------------|----------------|----------------------|--------------------------|----------------------|---------------|--------------|-------------|-------------|----------------------|-------------|----------------------|
| | | | | | | | ru June 2022 | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | 31-Jan-22 | | | | | | | | | |
| | | | | | | 31-Jan-22 | | | | | | | | | |
| | | | | | | REMAINING | 2/18/2022 | REMAINING | | REMAINING | | | REMAINING | | REMAINING |
| | Uses by Budget Item | | | BUDGET | | BALANCE | Disburst 43 | BALANCE | | BALANCE | Disburst 44 | Disburst 45 | BALANCE | Disburst 46 | BALANCE |
| | Design & Engineering | | | \$900,000.00 | | \$7,411.80 | \$905.00 | \$6,506.80 | | \$6,506.80 | | | \$6,506.80 | | \$6,506.80 |
| | Construction/Installation/Improvement | | | \$6,500,000.00 | | \$388,329.22 | \$49,943.20 | \$338,386.02 | | \$338,386.02 | | | \$338,386.02 | | \$338,386.02 |
| | Inspection & Construction Management | | | \$600,000.00 | | \$46,632.27 | \$8,371.19 | \$38,261.08 | | \$38,261.08 | | | \$38,261.08 | | \$38,261.08 |
| | Other | | | \$0.00 | | | | | | | | | | | |
| l | Total Budget | | | \$8,000,000.00 | | \$442,373.29 | \$59,219.39 | \$383,153.90 | | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | - | | | | | PROJECT | | | | | | |
| l | | | | | | | | | FUNDS | | | | | | |
| PROJECT NUMBER | PSWID CIP PROGRAM FY18 THRU FY22 PROJECT NAME | TYPE | PHASE | Approved Project | 1/31/2022 | REMAINING BALANCE | 2/18/2022 Disburst 43 | REMAINING BALANCE | TRANSFER | REMAINING | Diahurat 44 | Disburst 45 | REMAINING BALANCE | Disburst 46 | REMAINING BALANCE |
| | | + | | Cost | | | DISDUIST 43 | | | | DISDUIST 44 | DISDUIST 45 | | DISDUIST 40 | |
| 920283-18-02 | Circle Drive Waterline Replacement - Completed | Pipe | 1 | \$196,536.90 | \$196,536.90 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-04 | Pine Creek 4" Waterline Replace - Completed | Pipe | 2.1 | \$146,185.08 | \$146,185.08 | \$0.00 | | \$60.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-05 | Pinewood Haven/Rim Vista Waterline Replacement -Completed | Pipe | 2.1 | \$889,430.44 | \$889,430.44 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-06 | Cool Pines Phase B & C | Pipe | 2.2 | \$711,955.13 | \$550,565.09 | \$161,390.04 | \$49,943.20 | \$111,446.84 | -\$111,446.84 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-07 | Strawberry Ranch 2 & Strawberry Knolls 2 - Completed | Pipe | 2.2 | \$1,049,411.32 | \$1,049,411.32 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-17 | State Route 87 Bradshaw to MR Well Site Waterline | Pipe | 1 | \$535,896.12 | \$535,896.12 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-18 | Juniper-Tanner Ralls/Fossil Creek-Wagon Wheel Waterline | Pipe | 1 | \$444,390.37 | \$444,390.37 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-19 | Strawberry Knolls 1 | Pipe | 1 | \$529,720.36 | \$529,720.36 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-21 | Install 3,240 Radio Read Meters | Meters | 1 | \$856,591.37 | \$856,591.37 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| | · · | | 1 | · ' | | | £005.00 | · | | | | *** | | | |
| 920283-18-36 | Pine Creek 2 Waterline Replacement | Pipe | 1 | \$271,407.90 | \$15,945.00 | \$256,617.90 | \$905.00 | | | | | \$0.00 | \$367,159.74 | \$0.00 | |
| | Waterline Projects Total | | | \$5,631,524.99 | \$5,214,672.05 | \$418,007.94 | \$50,848.20 | \$367,219.74 | \$0.00 | \$367,159.74 | \$0.00 | \$0.00 | \$367,159.74 | \$0.00 | \$367,159.74 |
| | | | | | | | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-01 | Strawberry View 1 Tank Replacement 20K - Completed | Tank | 1 | \$315,802.50 | \$315,802.50 | \$0.00 | | | | | | | \$0.00 | | \$0.00 |
| 920283-18-13 | Canyon Tanks 1 & 2 Replacements - Completed | Tank | 2 | \$994,078.69 | \$994,078.69 | \$0.00 | | \$0.00 | | \$0.00 | | | | | |
| 920283-18-16 | Portal 2/Portal 3 Tank Rehabilitations 100K & Site Work - Completed | Tank | 2 | \$893,675.94 | \$893,675.94 | \$0.00 | | \$0.00 | | \$0.00 | | | \$0.00 | | \$0.00 |
| | Tank Projects Total | | | \$2,203,557.13 | \$2,203,557.13 | \$0.00 | \$0.00 | \$0.00 | | \$0.00 | \$0.00 | | \$0.00 | | \$0.00 |
| | | | | | | | | | | | | | | | |
| | Program & Construction Management | | | \$124,917.88 | \$60,417.05 | \$24,365.35 | \$8,371.19 | \$15,994.16 | | \$15,994.16 | \$0.00 | \$0.00 | \$15,994.16 | \$0.00 | \$15,994.16 |
| | Aerial Photo's of Entire District | | | \$40,000.00 | \$40,000.00 | | | | | | | | | | |
| | | | | \$164,917.88 | \$100,417.05 | | | | | | | | | | |
| | TOTAL FUNDED PROJECTS | | | | | \$442,373.29 | \$59,219.39 | \$383,153.90 | | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| | | | | \$8,000,000.00 | \$7 E40 646 00 | \$442,373.29 | \$59,219.39 | \$383,153.90 | 60.00 | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| 1 | | | | | | | | | | | | | | | |