| | | | | WIFA PS | WID Funding | Program FV1 | 18 thru FY22 | | | | | | | |
|--------------|--|--------|----------|------------------|-------------------------|-------------------------|--------------|---|--------------|-------------|-------------|--------------|-------------|--------------|
| | WIFA PSWID Funding Program FY18 thru FY22 Fiscal Year to Date Thru June 2022 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | - | | | | 31-Jan-22 | | | | | | | | |
| | | + | | | | 31-Jan-22 | | | | | | | | |
| | | | | | | REMAINING | 2/18/2022 | REMAINING | REMAINING | | | REMAINING | | REMAINING |
| | Uses by Budget Item | | | BUDGET | | BALANCE | Disburst 43 | BALANCE | BALANCE | Disburst 44 | Disburst 45 | BALANCE | Disburst 46 | BALANCE |
| | Design & Engineering | | | \$900,000.00 | | \$7,411.80 | \$905.00 | \$6,506.80 | \$6,506.80 | | | \$6,506.80 |) | \$6,506.80 |
| | Construction/Installation/Improvement | | | \$6,500,000.00 | | \$388,329.22 | \$49,943.20 | \$338,386.02 | \$338,386.02 | | | \$338,386.02 | ! | \$338,386.02 |
| | Inspection & Construction Management | | | \$600,000.00 | | \$46,632.27 | \$8,371.19 | \$38,261.08 | \$38,261.08 | | | \$38,261.08 | 3 | \$38,261.08 |
| | Other | | | \$0.00 | | | | | | | | | | |
| | Total Budget | | | \$8,000,000.00 | | \$442,373.29 | \$59,219.39 | \$383,153.90 | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| PROJECT | PSWID CIP PROGRAM FY18 THRU FY22 | TYPE | PHASE | Approved Project | | | 2/18/2022 | REMAINING | REMAINING | | | REMAINING | | REMAINING |
| NUMBER | PROJECT NAME | | | Cost | 1/31/2022 | BALANCE | Disburst 43 | BALANCE | BALANCE | Disburst 44 | Disburst 45 | BALANCE | Disburst 46 | BALANCE |
| 920283-18-02 | Circle Drive Waterline Replacement - Completed | Pipe | 1 | \$196,536.90 | \$196,536.90 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-04 | Pine Creek 4" Waterline Replace - Completed | Pipe | 2.1 | \$146,185.08 | \$146,185.08 | \$0.00 | | \$60.00 | \$0.00 | | | \$0.00 |) | \$0.00 |
| 920283-18-05 | Pinewood Haven/Rim Vista Waterline Replacement -Completed | Pipe | 2.1 | \$889,430.44 | \$889,430.44 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-06 | Cool Pines Phase B & C | Pipe | 2.2 | \$711,955.13 | \$550,565.09 | \$161,390.04 | \$49,943.20 | \$111,446.84 | \$111,446.84 | | | \$111,446.84 | , | \$111,446.84 |
| 920283-18-07 | Strawberry Ranch 2 & Strawberry Knolls 2 - Completed | Pipe | 2.2 | \$1,049,411.32 | \$1,049,411.32 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-17 | State Route 87 Bradshaw to MR Well Site Waterline | Pipe | 1 | \$535,896.12 | \$535,896.12 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-18 | Juniper-Tanner Ralls/Fossil Creek-Wagon Wheel Waterline | Pipe | 1 | \$444,390.37 | \$444,390.37 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-19 | Strawberry Knolls 1 | Pipe | 1 | \$529,720.36 | \$529,720.36 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-21 | Install 3,240 Radio Read Meters | Meters | 1 | \$856,591.37 | \$856,591.37 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-36 | Pine Creek 2 Waterline Replacement | Pipe | 1 | \$271,407.90 | | ***** | \$905.00 | • | | \$0.00 | \$0.00 | \$255,712.90 | | \$255,712.90 |
| 320200 10 00 | Waterline Projects Total | 1 ipc | <u> </u> | | \$5,214,672.05 | \$418,007.94 | | | | \$0.00 | | \$367,159.74 | | \$367,159.74 |
| | waterline Projects Total | | | \$5,031,524.99 | \$5,214,672.05 | \$410,007.94 | \$50,646.20 | \$307,219.74 | \$367,159.74 | \$0.00 | \$0.00 | \$307,139.74 | \$0.00 | \$307,159.74 |
| | | + | | | | | | | | | | | | |
| | | + | | | | | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-01 | Strawberry View 1 Tank Replacement 20K - Completed | Tank | 1 | \$315,802.50 | \$315,802.50 | \$0.00 | | \$0.00 | \$0.00 | | | \$0.00 | | \$0.00 |
| 920283-18-13 | Canyon Tanks 1 & 2 Replacements - Completed | Tank | 2 | \$994,078.69 | \$994,078.69 | \$0.00 | | \$0.00 | · | | | \$0.00 | | \$0.00 |
| 920283-18-16 | Portal 2/Portal 3 Tank Rehabilitations 100K & Site Work - Completed | Tank | 2 | \$893,675.94 | \$893,675.94 | \$0.00 | \$0.00 | · · | · · | \$0.00 | | · · | | · · |
| | Tank Projects Total | | | \$2,203,557.13 | \$2,203,557.13 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | | \$0.00 | 1 | \$0.00 |
| | | 1 | | | | | | | | | | | | |
| | | 1 | | | | | | | | | | | | |
| | Program & Construction Management | | | \$124,917.88 | \$60,417.05 | \$24,365.35 | \$8,371.19 | \$15,994.16 | \$15,994.16 | \$0.00 | \$0.00 | \$15,994.16 | \$0.00 | \$15,994.16 |
| | Aerial Photo's of Entire District | | | \$40,000.00 | \$40,000.00 | | | | | | | | | |
| | | | | \$164,917.88 | | | | | | | | | | |
| | | | | Ţ.:.,:.//IO | , , , , , , , , , , , , | | | | | | | | | |
| | TOTAL FUNDED PROJECTS | | | | | \$442,373.29 | \$59,219.39 | \$383,153.90 | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| | TOTAL FUNDED FROSECTS | | | | | 444 2,313.29 | φυσ,∠19.39 | ψ303,133.9U | ψ303, 133.90 | φυ.υυ | φυ.υυ | ψ303,133.90 | φυ.υυ | ψ303,133.90 |
| | | | - | #0.000.000.00 | £7 £40 040 05 | 6440.070.00 | #F0.010.00 | #202 452 CC | #202 452 55 | *** | *** | #202 452 CC | **** | #202 452 CC |
| | | + | | \$8,000,000.00 | \$7,518,646.23 | \$442,373.29 | \$59,219.39 | \$383,153.90 | \$383,153.90 | \$0.00 | \$0.00 | \$383,153.90 | \$0.00 | \$383,153.90 |
| | | | | | | | | | | | | | | |