				WIFA F	SWID Fundi	ng Program	FY18 thru FY	22						
				F	iscal Year to	Date Thru	June 2022						I	1
						30-Jun-21		Nov-21						
								MODIFIED						
						REMAINING	9/17/2021	REMAINING	11/18/2021	REMAINING	12/23/2021	REMAINING		REMAINING
	Uses by Budget Item			BUDGET		BALANCE	Disburst 39	BALANCE	Disburst 40	BALANCE	Disburst 41	BALANCE	Disburst 42	BALANCE
<u> </u>	Design & Engineering			\$900,000.00		\$6,291.75	\$5,564.00	\$19,727.75	\$6,437.00	\$13,290.75	\$2,289.00	\$11,001.75		\$11,001.75
(	Construction/Installation/Improvement			\$6,500,000.00		\$935,890.02		\$891,890.02		\$891,890.02	\$299,476.80	\$592,413.22		\$592,413.22
ļ.	Inspection & Construction Management			\$600,000.00		\$11,767.65	\$7,601.60	\$29,166.05	\$12,175.20	\$16,990.85	\$4,654.08	\$12,336.77		\$12,336.77
	Other			\$0.00										
	Total Budget			\$8,000,000.00		\$953,949.42	\$13,165.60	\$940,783.82	\$18,612.20	\$922,171.62	\$306,419.88	\$615,751.74	\$0.00	\$615,751.74
PROJECT NUMBER	PSWID CIP PROGRAM FY18 THRU FY22 PROJECT NAME	TYPE	PHASE	Approved Project Cost	Costs to Date	REMAINING BALANCE	9/17/2021 Disburst 39	REMAINING BALANCE	Disburst 40	REMAINING BALANCE	Disburst 41	REMAINING BALANCE	Disburst 42	REMAINING BALANCE
		Dina	4		#10C F2C 00		DISDUIST 39		DISDUIST 40		DISDUIST 41			
	Circle Drive Waterline Replacement - Completed	Pipe	1	\$196,536.90	\$196,536.90	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
	Pine Creek 4" Waterline Replace - Completed	Pipe	2.1	\$146,185.08	\$146,185.08	\$0.00		\$60.00		\$0.00		\$0.00		\$0.00
	Pinewood Haven/Rim Vista Waterline Replacement -Completed	Pipe	2.1	\$889,430.44	\$889,430.44	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-06	Cool Pines Phase B & C	Pipe	2.2	\$711,955.13	\$93,914.34	\$618,040.79		\$618,040.79		\$618,040.79	\$299,476.80	\$318,563.99		\$318,563.99
920283-18-07	Strawberry Ranch 2 & Strawberry Knolls 2 - Completed	Pipe	2.2	\$1,049,411.32	\$1,049,411.32	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-17	State Route 87 Bradshaw to MR Well Site Waterline-Adjusted for Lov	Pipe	1	\$535,896.12	\$535,896.12	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-18	Juniper-Tanner Ralls/Fossil Creek-Wagon Wheel Waterline	Pipe	1	\$444,390.37	\$444,390.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-19	Strawberry Knolls 1	Pipe	1	\$529,720.36	\$529,720.36	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-21	Install 3,240 Radio Read Meters	Meters	1	\$856,591.37	\$856,591.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-36	Pine Creek 2 Waterline Replacement	Pipe	1	\$271,407.90	\$0.00	\$271,407.90	\$5,564.00	\$265,843.90	\$6,437.00	\$259,406.90	\$2,289.00	\$259,406.90		\$259,406.90
	Waterline Projects Total			\$5,631,524.99	\$4,742,076.30	\$889,448.69	\$5,564.00	\$883,944.69	\$6,437.00	\$877,447.69	\$301,765.80	\$577,970.89		\$577,970.89
920283-18-01	Strawberry View 1 Tank Replacement 20K - Completed	Tank	1	\$315,802.50	\$315,802.50	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-13	Canyon Tanks 1 & 2 Replacements - Completed	Tank	2	\$994,078.69	\$994,078.69	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-16	Portal 2/Portal 3 Tank Rehabilitations 100K & Site Work - Completed	Tank	2	\$893,675.94	\$893,675.94	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
	Tank Projects Total			\$2,203,557.13	\$2,203,557.13	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00		\$0.00
,	Program & Construction Management			\$124,917.88	\$60,417.05	\$64,500.73	\$7,601.60	\$56,899.13	\$12,175.20	\$44,723.93	\$4,654.08	\$40,069.85		\$40,069.85
	Aerial Photo's of Entire District			\$40,000.00	\$40,000.00	. ,	. , 99	, , ,	. , ,	, , , , , ,	. ,	. ,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
				\$164,917.88	\$100,417.05									
				\$10.JU.1100	÷.00,00									
	TOTAL FUNDED PROJECTS					\$953,949.42	\$13,165,60	\$940,783.82	\$18,612.20	\$922,171.62	\$306.419.88	\$615,751.74	\$0.00	\$615,751.74
						7000,010.12	Ţ.0,100.00	,	Ţ.0,012.20	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	<del>+0.0,701.74</del>	ψυ.υυ	, 40.0,701.74
H +				\$8,000,000.00		4050 040 00	\$13,165.60	\$940,783.72	******		\$306,419.88	\$615,751.74		\$615,751.74
1	I I													