				WIF	A PSWID Fund	ling Program	n FY18 thru	FY22						
					FINAL	FUNDING July	y 2022				1			
						31-Jan-22 REMAINING	2/18/2022	REMAINING		REMAINING		REMAINING		REMAINING
	Uses by Budget Item			BUDGET		BALANCE	Disburst 43	BALANCE	Disburst 44	BALANCE	Disburst 45	BALANCE	Disburst 46	BALANCE
	Design & Engineering			\$900,000.00		\$7,411.80	\$905.00	\$6,506.80	\$1,155.00	\$5,351.80	\$4,421.00	\$930.80	\$112.90	\$817.90
	Construction/Installation/Improvement			\$6,500,000.00		\$388,329.22	\$49,943.20	\$338,386.02	\$122,400.00	\$215,986.02	\$163,176.00	\$52,810.02		\$52,810.02
	Inspection & Construction Management			\$600,000.00		\$46,632.27	\$8,371.19	\$38,261.08	\$11,554.20	\$26,706.88	\$6,854.40	\$19,852.48		\$19,852.48
	Other			\$0.00										
	Total Budget			\$8,000,000.00		\$442,373.29	\$59,219.39	\$383,153.90	\$135,109.20	\$248,044.70	\$174,451.40	\$73,593.30	\$112.90	\$73,480.40
PROJECT NUMBER	PSWID CIP PROGRAM FY18 THRU FY22 PROJECT NAME	TYPE	PHASE	Approved Project	Costs to Date	REMAINING BALANCE	2/18/2022 Disburst 43	REMAINING BALANCE	Disburst 44	REMAINING BALANCE	Disburst 45	REMAINING BALANCE	Disburst 46	REMAINING BALANCE
				Cost	1/31/2022	2/12/1102	Disparot io	2/12/11/02	DioDurot II	2/12/11/02	Diobarot io	2/12/1102	2102410110	2/12/11/02
920283-18-0:	Circle Drive Waterline Replacement - Completed	Pipe	1	\$196,536.90	\$196,536.90	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-04	Pine Creek 4" Waterline Replace - Completed	Pipe	2.1	\$146,185.08	\$146,185.08	\$0.00		\$60.00		\$0.00		\$0.00		\$0.00
920283-18-0	Pinewood Haven/Rim Vista Waterline Replacement -Completed	Pipe	2.1	\$889,430.44	\$889,430.44	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-0	Cool Pines Phase B & C	Pipe	2.2	\$711,955.13	\$550,565.09	\$161,390.04	\$49,943.20	\$111,446.84	\$0.00	\$111,446.84	\$2,061.00	\$109,385.84		\$109,385.84
920283-18-0	Strawberry Ranch 2 & Strawberry Knolls 2 - Completed	Pipe	2.2	\$1,049,411.32	\$1,049,411.32	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-1	State Route 87 Bradshaw to MR Well Site Waterline	Pipe	1	\$535,896.12	\$535,896.12	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-1		Pipe	1	\$444,390.37	\$444,390.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-1	Strawberry Knolls 1	Pipe	1	\$529,720.36	\$529,720.36	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
		Neters	1	\$856,591.37	\$856,591.37	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-3(Pine Creek 2 Waterline Replacement	Pipe	1	\$271,407.90	\$15,945.00	\$256,617.90	\$905.00	\$255,712.90	\$123,555.00	\$132,157.90	\$165,536.00	-\$33,378.10	\$112.90	-\$33,491.00
	Waterline Projects Total	•		\$5,631,524.99	\$5,214,672.05		\$50,848.20		\$123,555.00		\$167,597.00	\$76,007.74	\$112.90	\$75,894.84
				40,001,01	40,2 ,0. 2 .00	•••••		,,,,,,,, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,	+120,000.00	<u>+= :0,00 :</u>	•••••	¢10,001111	* :: <u>1</u> :00	<i>•••••••••••••••••••••••••••••••••••••</i>
920283-18-0 [.]	Strawberry View 1 Tank Replacement 20K - Completed	Tank	1	\$315,802.50	\$315,802.50	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-1:	Canyon Tanks 1 & 2 Replacements - Completed	Tank	2	\$994,078.69	\$994,078.69	\$0.00		\$0.00		\$0.00		\$0.00		\$0.00
920283-18-1	Portal 2/Portal 3 Tank Rehabilitations 100K & Site Work - Comp	Tank	2	\$893,675.94	\$893,675.94	\$0.00	AA AA	\$0.00	AA AA	\$0.00		\$0.00		\$0.00
	Tank Projects Total			\$2,203,557.13	\$2,203,557.13	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00		\$0.00
	Program & Construction Management			\$124,917.88	\$60,417.05	\$24,365.35	\$8,371.19	\$38,263.08	\$11,554.20	\$26,708.88	\$6,854.40	\$19,854.48	\$0.00	\$19,854.48
	Aerial Photo's of Entire District			\$40,000.00	\$40,000.00									
				\$164,917.88	\$100,417.05									
				ψισ τ ,σι1.00	ψ100, 1 17.05									
	TOTAL FUNDED PROJECTS					\$442,373.29	\$59,219.39	\$383,153.90	\$135,109.20	\$248,044.70	\$174,451.40	\$73,593.30	\$112.90	\$73,480.40
				\$8,000,000.00	\$7,518,646.23	\$442,373.29	\$59,219.39	\$383,153.90	\$135,109.20	\$248,044.70	\$174,451.40	\$73,593.30	\$112.90	\$73,480.40